EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to roads, drains and other developmental works in ward no:03 and 04 under road developmental head in chief Minister Nava Nagarothana Grants of Yelahanka Division (Package-04)
2	Amount of work portion	
3	Estimated Cost	Rs.14.00 Cr
4	Name of Contractor	Sri.BB Umesh, M/s SMLP Asphalts
5	Agreement no	BBMP/EE/YNK.D/E-PMT-12/ AG/225/2019-20, dt:30/03/2020.
6	No and date under which work order issued	EE/YNK.D/W.O/26/2019-20, dt:31/03/2020
7	Time limit rriginally fixed for completion	6 months (180 days)
8	Date of application by the contractor for granting	~~21-03-2020.~~ Dt, 25/05/2020
9	Date of receipt of application in the Sub Division office	Dt, 25/05/2020
10	Extension granted if any	
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	Desilting of drains Removing & Refixing of stone slabs, EWR Providing & fixing precast slab etc.,
12	Work carried out during 1st extension	

13	Work carries out during 2nd extension	-
14	Time now applied for	107 days.
15	Date of recommanding time 2nd extension	
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of work remaining work	Asphalt work.
18	Probable time required for completion of remaining work	107 days.
19	Cost work charged establishment charged on the work after the expairy original period	
20	Weather notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	
21	Remarks of the EE and the daily rate of penalty proposed	

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division

Chief Engineer
Yelahanka Zone